

## **Performance Pipelining Schedule: October 16-19, 2023**

Please see the tentative schedule for next week 10/16 – 10/19 to install end seals

### **Monday 10/16**

Crew #1

- MHG331 – Washington Street
- MHG330 – Washington Street
- MHG318 – Washington Street
- **In East Greenville Borough**

Crew #2 (Hickory Alley)

- MHG339 – Main Street
- MHG338 - Main Street
- MHG337 - Main Street
- **In East Greenville Borough**

### **Tuesday 10/17**

Crew #1

- MHG316 – East 5<sup>th</sup> Street
- MHG315 – Washington Street
- MHG314 – Main Street
- **In East Greenville Borough**

Crew #2 (Hickory Alley)

- MHG336 – Main Street
- MHG335 – East 4<sup>th</sup> Street
- MHG334 – Hickory Alley
- MHG333 – Hickory Alley
- **In East Greenville Borough**

### **Wednesday 10/18**

Crew #1

- MHG32 – East 4<sup>th</sup> Street
- MHG313 – East 4<sup>th</sup> Street
- MHG310 – Bank Street
- **In East Greenville Borough**

Crew #2

- MHP473 – Penn Street
- **In Pennsburg Borough**
- MHG304 – Washington Street
- MHG305 – Washington Street
- **In East Greenville Borough**

### **Thursday 10/19**

Crew #1

- MHG309 – Washington Street
- MHG308 – Washington Street
- **In East Greenville Borough**

Crew #2

- MHG306 – 2<sup>nd</sup> Street
- MHG307 – Washington Street
- **In East Greenville Borough**