

Performance Pipelining Schedule: October 16-19, 2023

Please see the tentative schedule for next week 10/16 – 10/19 to install end seals,
Project # 2376

Our Progress in UMJA Project # 2376 on 10/16/23,

End Seal Installation & Patch Application Completed

Crew #1

MHG331 – 1 End Seal & 1- 8" x 20" Patch – Washington Street

MHG330 – 2 End Seals & 2 – 8" X 20" Patches – Washington Street

MHG318 – 2 End Seals & 2 – 8" x 20" Patches – Washington Street

MHG316 – 2 End Seals & 2 – 8" x 20" Patches – East 5th Street

MHG315 – 2 End Seals & 2 – 8" x 20" Patches – Washington Street

In East Greenville Borough

Crew # 2

MHG337 – 2 End Seals & 2 – 8" x 20" Patches – Main Street

MHG338 – 2 End Seals & 2 – 8" x 20" Patches – Main Street

MHG339 – 1 End Seal & 1 – 8" x 20" Patch – Main Street

In East Greenville Borough

***Todays Plans Include* (10/17/23)**

End Seal Installation & Patch Application

Crew #1- Washington Street

Crew #2 – Hickory Alley

***Both Crews in East Greenville Borough**