

## **Performance Pipelining Schedule: October 16-19, 2023**

Please see the tentative schedule for next week 10/16 – 10/19 to install end seals,  
Project # 2376

Our Progress in UMJA Project # 2376 on 10/17/23,

### **End Seal Installation & Patch Application Completed**

#### **Crew #1**

MHG314 – 2 End Seals & 2 – 8” x 20” Patches – Main Street  
MHG32 – 2 End Seals & 2 – 8” x 20” Patches – East 4<sup>th</sup> Street  
MHG313 – 2 End Seals & 2 – 8” x 20” Patches – East 4<sup>th</sup> Street  
MHG310 – 2 End Seals & 2 – 8” x 20” Patches – Bank Street  
MHG309 – 2 End Seals & 2 – 8” x 20” Patches – Washington Street  
MHG308 – 2 End Seals & 2 – 8” x 20” Patches – Washington Street  
MHG307 – 2 End Seals & 2 – 8” x 20” Patches – Washington Street  
**In East Greenville Borough**

#### **Crew #2**

MHG336 – 2 End Seals & 2 – 8” x 20” Patches – Main Street  
MHG333 – 1 End Seal & 1 – 8” x 20” Patch – Hickory Alley  
MHG335 – 2 End Seals & 2 – 8” x 20” Patches – East 4<sup>th</sup> Street  
MHG334 – 2 End Seals & 2 – 8” x 20” Patches – Hickory Alley  
MHG304 – 2 End Seals & 2 – 8” x 20” Patches -Washington Street  
MHG305 – 2 End Seals & 2- 8” x 20” Patches – Washington Street  
MHG306 -2 End Seals & 2 – 8” x 20” Patches – 2<sup>nd</sup> Street  
**In East Greenville Borough**

MHP476 – 2 End Seals & 2 8” x 20” Patches – Penn Street  
**In Pennsburg Borough**

**This Completes the #2376 Project.**