

Performance Pipelining Schedule: October 16-20, 2023

Our Progress in UMJA Project # 2350 (Old Project #2127) on 10/17/23,

Raise To Grade Completed

MHG56 – State Street – Cut & Built

In East Greenville Borough

MHP162 – Pottstown Avenue – Cut & Built

MHP161 – Pottstown Avenue – Cut & Built

In Pennsburg Borough

***Todays Plans Include* (10/18/23)**

Concrete Pouring

MHR14 – Biting Alley

In Red Hill Borough

MHP166 – Main Street

In Pennsburg Borough

MHP161 – Pottstown Avenue

MHP162 – Pottstown Avenue

In Pennsburg Borough with Traffic Control

MHG56 – State Street

In East Greenville Borough with Traffic Control

Raise To Grade

MHR719 – Apple Street – Cut & Build

In Red Hill Borough