

Performance Pipelining, Inc.

Work Schedule

Progress VAT completed 3/27/24:

East Greenville:

429B 3rd St - 48" Grass
222 W 4th St - 74" Sidewalk Mini MH

Tentative VAT schedule 3/28/24:

East Greenville:

223 W 4th St
212 W 4th St

Pennsburg:

548 Main St
546 Main St
544 Main St
542 Main St
534 Main St
532 Main St
526 Main St
522 Main St
520 Main St