

Performance Pipelining Schedule

T Lining in Pennsburg & Red Hill Boroughs:

Completed work on 11/28/23 in Pennsburg Borough

825 Main St, 8"x5"x22'10" T
818 Main St, 8"x5"x28'x3.75"x4' T
829 Main St, 8"x5"x16'8" T
820 Main St, 8"x5"x5' T
822 Main St, 8"x5"x28'x3.75"x4' T

848 Main St, 8"x5"x71'2"x3.75"x2' T

Tentative lining schedule in Pennsburg Borough for 11/29/23

Crew 1

850 Main St PB
845 Main St PB
858 Main St PB
860 Main St PB
859 Main St PB
861 Main St PB

Crew 2

509 Main St PB
515 Main St PB
519 Main St PB
523 Main St PB
527 Main St PB