

Performance Pipelining Schedule

T Lining in Pennsburg & Red Hill Boroughs:

Completed work on 11/29/23 in Pennsburg Borough

858 Main St, 8"x5"x26'10"x3.75"x4' T
860 Main St, 8"x5"x26'7"x3.75"x4' T
859 Main St, 8"x5"x9'8"x3.75"x4' T
861 Main St, 8"x5"x9'6"x3.75"x4' WYE
862 Main St, 8"x5"x27'x3.75"x4' T
868 Main St, 8"x4"x5' T
872 Main St, 8"x5"x27'x3.75"x4' T

509 Main St, 8"x5"x17'8" T
515 Main St, 8"x5"x8'3"x3.75"x3' T
519 Main St, 8"x5"x8'5"x3.75"x2' T
523 Main St, 8"x5"x8'3"x3.75"x3' WYE
527 Main St, 8"x5"x5' Shorty

Tentative lining schedule in Pennsburg & Red Hill Boroughs for 11/30/23

PB-

880 Main St
878 Main St
876 Main St

RH-

200 Main St
202 Main St
204 Main St

MHS 166/167 Main St